

Cuyamaca College Student Services & Administration Building

Project Estimate	Construction Estimate	Project Manager	Anticipated Completion
\$34,200,000	\$27,299,000	Brian Browning	Summer 2021

A. **Project Status:** In Design – Construction Documents

B. **Project Description:** This project provides a new three (3) story, 36,374 square foot new construction building located east of the existing Student Center (Building I) on the Central Park south lawn area. The project will house student services including a welcome center, financial aid, admissions, cashier, counseling, DSPS, administration, classroom space, MPR, EOPS, and CalWORKs.

C. **Anticipated Schedule**

- Programming Validation Complete
- Schematic Design (SD) Complete
- Design Development (DD) Complete
- Construction Documents November 2018
- DSA Review/Approval November 2018-April 2019
- Bidding/Procurement Complete August 2019
- Construction Summer 2019-Summer 2021
- Project Close Out/ Move In Summer 2021

D. **Leads Council**

Dr. Julianna Barnes
President

Jessica Robinson
VP Student Services

Nicole Jones
Dean of Counseling
Services

Lauren Vaknin
Assoc. Dean of Student
Affairs

Sahar Abushaban
VP Administrative Services

Brianna Hays
Senior Dean, Instructional
Effectiveness, Success and
Equity

Ken Emmons
District Director of
Facilities

Francisco Gonzalez
Interim Facilities Director