

Cuyamaca College Student Center & Veteran Services

Project Estimate	Construction Estimate	Project Manager	Anticipated Completion
\$4,228,000	\$2,880,122	Derrick Watkins	June 2019

A. **Project Status:** Procurement

B. **Project Description:** Building consist of tenant improvements of approximately 17,000 square feet for spaces including: ASG/Clubs; Bookstore; Convenience Store; Career/Job Placement; Veteran's Services; Student Affairs & High School & Community Relations; Lounge. Scope consist of re-finishing existing spaces to fit the new or revised function of the space, including: architectural, electrical, power, lighting, HVAC and room finishes.

C. **Anticipated Schedule**

- Programming Validation Complete
- Schematic Design (SD) Complete
- Design Development (DD) Complete
- Construction Documents Complete
- DSA Review /Approval Complete
- Bidding/Procurement Complete November 2018
- Construction December 2018-June 2019
- Project Close Out/ Move In June 2019

D. **Leads Council**

Dr. Julianna Barnes
President

Sahar Abushaban
VP Administrative Services

Jessica Robinson
VP Student Services

Nicole Jones
Dean of Counseling Services

Jessica Murguia
Student Success Coordinator

Brianna Hays
Sr. Dean of Instructional
Effectiveness, Success &
Equity

Lauren Vaknin
Assoc. Dean of Student Affairs

Mary Eden
Interim Supervisor Counseling
Services

Francisco Gonzalez
Interim Facilities Director

Nanyamka Hill
CARE Coordinator/Counselor

Vanessa Saenz
Admissions & Records
Specialist

Beth Viersen
DSPS Coordinator

Amaliya Blyumin
Transfer Center Coordinator

Shirley Hughes
Financial Aid Advisor

Nicole Keeley
Interim CalWorks Counselor
Coordinator

Ray Reyes
Director Financial Aid

Sheryl Ashley
Interim Director of
Admissions and Records

Jesus Miranda
Chair, Counselor